CITY OF VALDEZ
Project Title: Medical Campus Expansion (MRI)
Project No.: 13-310-9192
Contract No.: 1135

TO: **All Recipients** **Date: October 9th, 2013**

SUBJECT: **Addendum No. 1**

This 2 page Addendum forms a part of the project scope documents and modifies the project scope for the above-referenced project. **Acknowledge receipt of this Addendum in the space provided on the Bid Form**. Failure to do so may subject the Bidder to disqualification.

This Addendum makes the following changes and/or clarifications:

Pre-proposal meeting is at **2:00pm** on Oct. 14th at the Valdez Airport, in the Capital Facilities Meeting Room, Suite 204, 300 Airport Road, Valdez, Alaska 99686.

Architects Alaska Inc., or any of their subconsultants who worked on the design-build Request for Proposal may not bid on any stage or contract of this project.

The following section should read as follows:

Section B.3.a. Proposal must be delivered to the Contracting Agency by 2:00pm Alaska local time on **October 31st**, 2013.

Revise Section E.3.a.iii.d. to read as follows:

d) Acoustical tile ceiling:
Ceiling tiles: Armstrong Non-directional fissured 24x24x3/4" white Ultima Health Zone square lay-in 15/16" beveled tegular edge.
Grid: 15/16" double web galvanized, heavy duty, white finish in all spaces except MRI Room. Provide aluminum in lieu of galvanized inside MRI Room.
Hangers: Provide stainless steel hangers recommended by manufacturer inside the MRI Room. Hangers in all other spaces may be galvanized.

Add to the following paragraph under section E.3.a.iii Modular MRI Unit – Functional Space Requirements, 1) MRI Room:

m) All metal items provided in the MRI Room contained within the shielding shall be non-ferrous.

Section A.3.a. Proposer questions are due October 21st, 2013. **Please address questions via email to Laura Langdon, City of Valdez Project Manager at llangdon@ci.valdez.ak.us.**

End of Addendum.